




Republic of the Philippines
BUTUAN CITY WATER DISTRICT
 Gov. Jose A. Rosales Ave., Butuan City



MAJOR PROJECTS As of October 2017
 Engineering Department

KEY RESULT AREA	PROGRAMS	LENGTH OF PIPES IN LINEAR METERS		SIZE OF PIPE / MATERIAL	CALENDAR DAYS		ACTUAL DATE STARTED	ACTUAL DATE FINISHED	% OF ACCOMPLISHMENT	REMARKS
Economic Development	UPGRADING OF LINES									
	1) Diversion Rd. to Carmella Subd., Brgy. Villa Kananga	TARGET	ACTUAL	225 mm / uPVC C-100	TARGET	ACTUAL	February 02, 2017	April 01, 2017	100.00%	Physical 100% completed. Water Pipelines already in operation.
		600.00	600.00		90 CD	59 CD				
	2) Brgy. Pagatpatan	TARGET	ACTUAL	225 mm / uPVC C-100	TARGET	ACTUAL	September 18, 2017	On-Going	58.50%	On Going, Physically 58.50% completed
		3,085.00	1,806.00		45 CD	On-Going				
Economic Development	EXPANSION OF LINES									
	1) Brgy. Basag	TARGET	ACTUAL	100 mm / uPVC C-100	TARGET	ACTUAL	November 21, 2016	February 11, 2017	100.00%	Physical 100% completed. Water Pipelines already in operation. The excess in days is due to the postponed of hydrotesting and disinfection because of low water pressure.
		3,096.00	3,096.00		80 CD	83 CD				
	2) Brgy. Imadejas	TARGET	ACTUAL	110 mm / uPVC C-100	TARGET	ACTUAL	March 13, 2017	March 30, 2017	100.00%	Physical 100% completed. Water Pipelines already in operation.
		102.00	102.00		21 CD	18 CD				
Economic Development	REPLACEMENT OF LINES									
	1) Ampayon to Antongalon	TARGET	ACTUAL	250 mm / uPVC C-100	TARGET	ACTUAL	April 04, 2017	Suspended, Effective September 01, 2017	98.65%	Suspended, Effective 01, 2017 Physically 98.65 % completed. On going.
		2,592.00	2,562.00		49 CD	Suspended				
Economic Development	REQUESTED LINES									
	1) Phil-Sci Campus, brgy. Tiniwisan	TARGET	ACTUAL	50 mm / HDPE Pipe	TARGET	ACTUAL	April 17, 2017	April 21, 2017	100.00%	Physical 100 % completed. Water Pipelines already in operation.
		240.00	240.00		49 WD	13 CD				
	2) Pk. 5 Brgy. Basag	TARGET	ACTUAL	50 mm / HDPE Pipe	TARGET	ACTUAL	May 04, 2017	May 09, 2017	100.00%	Physical 100 % completed. Water Pipelines already in operation.
		180.00	180.00		5 CD	5 CD				

	3) Pk. 5 Brgy. Pigdaulan	TARGET	ACTUAL	50 mm / HDPE Pipe	TARGET	ACTUAL	May 18,2017	May 23, 2017	100.00%	Physical 100 % completed. Water Pipelines already in operation.
		180.00	180.00		5 CD	5 CD				
	4) Pk. 1 Brgy. Lumbocan	TARGET	ACTUAL	50 mm / HDPE Pipe	TARGET	ACTUAL	August 02,2017	September 05, 2017	100.00%	Physical 100 % completed. Water Pipelines already in operation. The excess in days is due to concessioners unable to execute excavation activities at the area.
		450.00	420.00		6 CD	35 CD				

Prepared By:

Reviewed/Submitted By:

Approved By:


ODENY C. PALIMA, JR., C.E.

Engineer A

10/18/17


GERMANICO P. PACTOL, C.E.

OIC-Engineering & PAMD


ENGR. ANSELMO L. SANG TIAN

General Manager A