



Republic of the Philippines
BUTUAN CITY WATER DISTRICT
Gov. Jose A. Rosales Ave., Butuan City

OFFICE OF THE
ENGINEER
RECEIVED
BY: [Signature]
DATE: JAN 04 2021
TIME: 11:50

MAJOR PROJECTS As Of Year 2020
Engineering Department

Water Supply Improvement/Development Projects					
NAME OF PROJECTS	ONGOING PROJECTS				
Upgrading of Lines	POW Cost	Source of Funds	Date of Implementation	Date of Completion	Remarks
1) Sunrise, Brgy. Ampayon	1,000,000.00	Admin	January 13, 2020	February 21, 2020	Completed
2) Badiangon, Amayon & Doque, Taguibo	1,000,000.00	Admin	February 17, 2020	April 8, 2020	Completed
3) Brgy. Buhangin	284,262.00	Admin	April 13, 2020	April 30, 2020	Completed
4) Pk.3 Brgy. Maug	1,000,000.00	Admin	April 13, 2020	June 10, 2020	Completed
Expansion Of Lines	POW Cost	Source of Funds	Date of Implementation	Date of Completion	Remarks
1) Pk. 6 & 7 Libertad Km. 6	628,711.94	Admin	December 11, 2017	January 10, 2020	Completed
Replacemnet Of Lines	POW Cost	Source of Funds	Date of Implementation	Date of Completion	Remarks
1) Along Langihan Rd., and portion of J. Satorre Avenue (Langihan Area)	3,000,000.00	Admin	July 13, 2020	On Going	83.90% As Of December 31, 2020
Requested Lines	POW Cost	Source of Funds	Date of Implementation	Date of Completion	Remarks
1) Pk. 5 & 6 Brgy. Cabcabon	205,684.00	Admin	December 16, 2019	January 3, 2020	Completed
2) Scout Ranger Camp Brgy. Bancasi	105,407.00	Admin	March 18, 2020	March 31, 2020	Completed
3) Doque-Resettlement Brgy. Taguibo	109,171.00	Admin	March 26, 2020	April 8, 2020	Completed
4) Pk. 5 Brgy. Basag	79,440.00	Admin	May 20, 2020	June 2, 2020	Completed
5) Putting Bato Brgy. Pinamanculan	87,350.00	Admin	May 20, 2020	June 2, 2020	Completed
6) Bugsukan Brgy. Taligaman	61,530.00	Admin	June 8, 2020	June 22, 2020	Completed
7) Sapupdai Brgy. Doongan	72,730.00	Admin	July 24, 2020	August 7, 2020	Completed
8) Pk. 13 B Brgy. San Vicente	87,350.00	Admin	August 17, 2020	August 28, 2020	Completed

Other Projects						
NAME OF PROJECTS	ONGOING PROJECTS					
Engineering Department	POW Cost	Duration	Date Started	Date Finished	Actual no. of days	Remarks
1) Construction of Brgy. Bit-Os Reservoir Guard House	186,218.00	20 Working Days	June 11, 2020	July 10, 2020	21 Days	Completed

Prepared By:


 GERMANICO P. PACTOL, C.E.
 OIC-Engineering & PAMD

Approved By:


 ANSELMO L. SANG TIAN, CE
 General Manager